

1 **APPENDIX B2**  
2 **Friant-Kern Canal Middle Reach Capacity Correction Project**

3 **Environmental**  
4 **Commitments/Mitigation**  
5 **Measures**



— BUREAU OF —  
RECLAMATION

**Bureau of Reclamation**  
**Interior Region 10 California-Great Basin**  
**California\*, Nevada\*, Oregon\***  
**\*Partial**



July 2020



1 This appendix describes the Environmental Commitments and Mitigation Measures included in  
2 the Friant-Kern Canal Middle Reach Capacity Correction Project (Project) Final Environmental  
3 Impact Statement/Environmental Impact Report (Final EIS/R). Acronyms and abbreviations used  
4 in this appendix are listed in Appendix A of the Final EIS/R.

## 5 **Environmental Commitments**

### 6 **Land Use and Planning and Agricultural Resources**

#### 7 *AG-2: Complete nonrenewable process for lands enrolled in Williamson Act contracts.*

8 If land that would be acquired by the Project is enrolled in a Williamson Act contract, the lead  
9 agencies will coordinate with the appropriate county planning agency to ensure that the impact is  
10 compatible with state and county Williamson Act provisions. If the impact on the land is not  
11 compatible, the nonrenewable process will be completed or a contract cancellation will be  
12 obtained for the segment that would be affected. The nonrenewable process or contract  
13 cancellation must be approved by the appropriate county board of supervisors (in consultation  
14 with the California Department of Conservation [DOC]) before Project construction begins.

### 15 **Biological Resources**

#### 16 *BIO-11.5: Construct San Joaquin kit fox artificial dens*

17 Use of the Project area by San Joaquin kit foxes (SJKF) has not been detected during biological  
18 field surveys to date (i.e., burrow cameras at select locations, ecological scent dog survey  
19 throughout the Middle Reach, and scent-attractant baited arrays of remotely operated camera  
20 stations). However, if SJKF are detected during future field surveys or den monitoring activities,  
21 artificial escape dens would be installed to replace destroyed known dens at a 2:1 ratio once  
22 construction is complete. The artificial dens would be constructed in locations as close as  
23 possible to apparent kit fox detections, and where logistically feasible, as determined through  
24 coordination with the Bureau of Reclamation (Reclamation), The Friant Water Authority (FWA),  
25 and the U.S. Fish and Wildlife Service (USFWS). The artificial dens would provide immediately  
26 available alternative habitats but would be considered temporary (i.e., unmonitored, not  
27 maintained, and potentially removed upon confirmation of vacancy and after natural potential kit  
28 fox dens have become reestablished along the canal). Constructed SJKF habitat would consist of  
29 “escape dens” and “chamber dens” grouped to create habitat complexes. Escape dens would be  
30 designed to provide escape cover for SJKF. Chamber dens would be designed to provide escape  
31 cover and diurnal resting cover for SJKF and provide a chamber for resting or reproduction. The  
32 number of complexes to be constructed and spacing of the complex components would be  
33 determined through coordination with the USFWS, Reclamation, and FWA.

## 1 **Noise**

### 2 *NOI-1: Implement noise-reducing measures during construction.*

3 During construction, noise-reducing measures will be employed as appropriate and to the extent  
4 feasible to help decrease construction noise to comply with local ordinances and general plan  
5 policies.

6 All construction activities will comply with the Kern County Municipal Code (Chapter 8.36,  
7 Noise Control [Section 8.36.020, Prohibited Sounds]), Policy HS-8.18 of the Tulare County  
8 General Plan, and Chapter 18 of the City of Porterville Municipal Code (Section 18-90.6.F),  
9 depending on where construction activities are occurring. When work outside of the approved  
10 hours is needed, (i.e., during nighttime work), the applicable agency (e.g., Tulare County, Kern  
11 County or Porterville) shall be consulted prior to such activities occurring and a waiver or  
12 exemption shall be obtained. Specifically, under the City of Porterville Municipal Code, Section  
13 18.90.11, applications for a permit for relief can be filed with the city if construction noise  
14 cannot be achieved by the provisions set forth in Section 18-90.6.F. Similarly, the Tulare General  
15 Plan policy HS-8.18 allows for a permit, and Kern County Municipal Code Section 8.36.020  
16 allows for an exemption of noise from construction work for a limited period of time. At each  
17 jurisdiction where nighttime work would be required, the contractor would apply for and obtain  
18 the associated permit prior to such activities taking place.

## 19 **Mitigation Measures**

### 20 **Air Quality**

#### 21 *AQ-1: Implement measures to reduce construction emissions.*

22 The Project will comply with the San Joaquin Valley Air Pollution Control District's  
23 (SJVAPCD) Regulation VIII and Rule 9510, which serve to reduce emissions associated with  
24 fugitive particulate matter less than 10 microns diameter (PM<sub>10</sub>) and dust and construction  
25 exhaust emissions, respectively. In addition, the following environmental commitments will be  
26 implemented, as appropriate, to reduce potential air quality impacts from construction of the  
27 Project.

#### 28 Nitrogen Oxide (NO<sub>x</sub>) Reductions

- 29 • Prepare a construction emissions minimization plan that shall include the implementation  
30 of measures to reduce construction emissions. Those measures may include but not be  
31 limited to the following:
  - 32 – Use of Tier 4 equipment for the following pieces of construction equipment:
  - 33 – Generator Sets: 25 kVA Portable Generator
  - 34 – Scraper: CAT 631K

- 1           – Motor Grader: CAT 14M
- 2           – Dozer: CAT D11
- 3           – Wheel Loader: CAT 950M
- 4           • Prohibiting the use of portable diesel engines where access to alternative power sources  
5           are available.
- 6           • Instructing construction workers and equipment operators on the maintenance and tuning  
7           of construction equipment and require that such workers and operators properly maintain  
8           and tune equipment in accordance with manufacturer specifications.
- 9           • Reducing unnecessary idling from heavy equipment.
- 10          • Prohibiting engine tampering to increase horsepower, except when meeting  
11          manufacturer’s recommendations.
- 12          • Locating diesel engines, motors, and equipment staging areas as far as possible from  
13          residential areas and other sensitive receptors (e.g., schools, daycare centers, hospitals,  
14          senior centers, etc.).
- 15          • Avoiding routing truck traffic near sensitive land uses to the fullest extent feasible.
- 16          • Recycling construction debris to the maximum extent feasible.
- 17          • Preparing an inventory of all equipment prior to construction and identifying the  
18          suitability of add-on emission controls for each piece of equipment before  
19          groundbreaking.
- 20          • Reducing construction-related trips of workers and equipment, including trips taken in  
21          trucks.

22    ***AQ-2: Enter into a Voluntary Emissions Reduction Agreement.***

23    Reclamation and/or FWA will enter into a Voluntary Emission Reduction Agreement (VERA)  
24    with the SJVAPCD to mitigate NO<sub>x</sub> construction emissions to below the SJVAPCD NO<sub>x</sub>  
25    significance threshold. Under the VERA, Reclamation and/or FWA will enter into a contractual  
26    agreement with the SJVAPCD to provide mitigation of air emission exceedances through a  
27    process that funds and implements emission reduction projects with the SJVAPCD consistent  
28    with the SJVAPCD’s Rule 9510 fee structure. The VERA will be adopted prior to the first  
29    activity generating emissions associated with construction of the Project.

## 1 **Biological Resources**

### 2 *Measures to minimize effects on special-status plants.*

3 **BIO-1a.1:** One botanical survey (late season) shall be conducted prior to construction activities  
4 to determine the presence or absence of special-status plant species including Earlimart orache,  
5 Lost Hills crownscale, brittlescale, lesser saltscale, and subtle orache in the Project area. The  
6 surveys should be conducted in general accordance with the *Protocols for Surveying and*  
7 *Evaluating Impacts to Special-Status Native Plant Populations and Natural Communities*  
8 (CDFW 2018) and shall be timed to appropriately coincide with the late blooming period (e.g.,  
9 August and September) in all suitable habitat (e.g., annual grasslands) located within the Project  
10 disturbance areas.

11 **BIO-1a.2:** If more than five years lapse after the March 2020 botanical survey before ground  
12 disturbance takes place, two botanical surveys (early and late season) shall be conducted in all  
13 suitable habitat located within the Project disturbance areas to determine the presence or absence  
14 of special-status plants. Special-status plants with a potential to be within the Project area that  
15 typically bloom early in the season (e.g., March and April) include recurved larkspur, Hoover's  
16 eriastrum, spiny-sepaled button-celery, Munz's tidy-tips, and California alkali grass. Special-  
17 status plants with a potential to be within the Project area that typically bloom late in the season  
18 (e.g., August and September) include Earlimart orache, Lost Hills crownscale, brittlescale, lesser  
19 saltscale, and subtle orache.

20 **BIO-1a.3:** In the event that special-status plant species are found during the botanical surveys,  
21 the locations of the special-status plants and a 50-foot buffer will be marked as avoidance areas  
22 both in the field using flagging, staking, fencing, or similar devices and on construction plans.

23 **BIO-1a.4:** If non-listed, special-status plants are identified during botanical surveys and  
24 complete avoidance is not practicable, and the Project would directly or indirectly affect more  
25 than 25 percent of a local occurrence by either number of plants or square footage of occupied  
26 habitat, a qualified biologist will determine if implementation of a conservation plan is  
27 recommended. The conservation plan may consist of but would not necessarily be limited to  
28 purchase of mitigation credits at a regional conservation bank; plant salvage and relocation;  
29 collection and subsequent planting of seed or incorporating seed from native nursery into seed  
30 mix used for revegetation efforts; stockpiling, storing, and replacing topsoil containing the local  
31 seed bank; or other measures determined practicable based on the species and site conditions. If  
32 onsite conservation measures are implemented, the objective is to restore the impacted special-  
33 status plant species community to pre-existing conditions by providing for the restoration of a  
34 self-sustaining population of special-status plants in the general area where the impact occurred  
35 at a minimum of a 1:1 ratio (e.g., number of plants, square footage occupied). For onsite  
36 conservation measures, the conservation plan will identify success criteria and provide for annual  
37 or other regular monitoring to evaluate whether the conservation effort has met the success  
38 criteria. The conservation plan will also include measures for remedial actions (e.g., additional  
39 plantings, supplemental irrigation, increased monitoring) in the event that monitoring efforts  
40 indicate that success criteria are not being met.

1 For some species and site conditions, the biologist may determine that a conservation plan is not  
2 recommended. Some of these circumstances may include but are not limited to the following: (1)  
3 there are other nearby populations that will not be disturbed; (2) plant relocation, seeding, or  
4 revegetation would not have a reasonable probability of success; (3) implementation of measures  
5 could result in detrimental effects on existing special-status plant populations; or (4)  
6 incompatibility with required operations and maintenance activities. If the biologist determines  
7 that a conservation plan is not warranted, no additional measures are required.

8 If federal- or state-listed plants are identified during botanical surveys and complete avoidance is  
9 not practicable, coordination with the California Department of Fish and Wildlife (CDFW)  
10 and/or USFWS will be conducted as appropriate to develop the conservation plan. No take of  
11 state-listed species will occur without an Incidental Take Permit (ITP) from CDFW.

12 ***Measures to minimize effects on special-status animal species.***

13 ***BIO-1b.1:*** A Biological Resources Management and Monitoring Plan (BRMMP) shall be  
14 developed and implemented for the Project. The BRMMP shall provide for the following:

- 15 1) Overall implementation and monitoring of the ECs/MMs for biological resources and the  
16 terms and conditions of any agency permits/authorizations throughout the duration of  
17 Project construction and restoration/revegetation of riparian habitat per BIO-2c.
- 18 2) Designation of an overall Project Biologist and the roles and responsibilities of the  
19 Project Biologist and other monitoring biologists and the roles of Reclamation, FWA, and  
20 construction personnel in coordinating and implementing the BRMMP.
- 21 3) Adaptive management in scheduling worker environmental awareness training (WEAT)  
22 and conducting pre-construction surveys for special-status species. In some cases,  
23 additional biological surveys beyond those identified in the ECs/MMs may be warranted  
24 to proactively avoid biological constraints or conflicts with protective measures. For  
25 example, early monitoring for nesting birds or occupied mammal burrows may be needed  
26 to preserve opportunities for vegetation removal, removal of nesting starts before egg  
27 laying, and burrow monitoring and closure prior to the initiation of breeding or nesting  
28 activities.
- 29 4) The procedure and authorizations required to modify the ECs/MMs, if needed, to resolve  
30 conflicts with constructability requirements or other measures required by agency  
31 permits/authorizations or to provide for equivalent avoidance/minimization of adverse  
32 effects on sensitive biological resources under changing conditions over the life of  
33 Project construction.

34 For example, nesting birds or other special-status species may initiate nesting or denning  
35 activities in proximity to construction areas while active construction activities are  
36 ongoing, including within the “no-disturbance buffers.” In these cases, it may be that the  
37 animals are acclimated to the level of construction disturbance, and continuance of  
38 construction activities would not be expected to adversely affect the animals or their  
39 nesting/breeding activities (assuming that increased levels of disturbance or closer  
40 proximity of construction activities is not planned). The BRMMP will include provisions

Appendix B2  
Environmental Commitments/Mitigation Measures

1 for how these and similar circumstances will be addressed and how determinations  
2 regarding additional biological monitoring or agency coordination will be addressed.

3 5) The procedure to record and document implementation of the ECs/MMs and other  
4 measures including any pre-construction survey reports, WEAT sign-in forms, routine  
5 biological monitoring forms, photographs, and other materials related to implementation  
6 of the BRMMP.

7 6) The procedure to comply with the terms and conditions and notification and reporting  
8 requirements of any agency permits/authorizations required for the Project, and the  
9 procedure for coordination/consultation with resource or permitting agencies as  
10 necessary.

11 7) The procedure to inform, document, and monitor restoration and revegetation activities  
12 associated with restoring temporary impacts on terrestrial and aquatic habitats and  
13 vegetation communities. This includes any post-construction monitoring/reporting and  
14 remedial measures that may be required.

15 **BIO-1b.2:** Prior to initiation of ground-breaking, a qualified biologist(s) will conduct a WEAT  
16 for all construction personnel. Training sessions will be repeated for all new personnel before  
17 they access the Project site. Sign-in sheets identifying attendees and the contractor/company they  
18 represent will be prepared for each training session, and records of attendance will be maintained  
19 by the Project. At a minimum, the WEAT will include a description of the protected species and  
20 biological resources that may occur in the Project area and their physical description, habitats,  
21 and natural history, as well as the measures that are being implemented to avoid or minimize  
22 Project-related impacts, penalties for non-compliance, and the boundaries of the work area. As  
23 appropriate, training will be conducted in languages other than English to ensure that employees  
24 and contractors understand their roles and responsibilities. A written summary of the training  
25 will be provided to all attendees, and an electronic copy will be provided so that the Project can  
26 make and distribute future copies. The WEAT will be conducted annually, at a minimum, for all  
27 construction personnel.

28 **BIO-1b.3:** A litter control program will be instituted at each Project site. All workers will place  
29 their food scraps, paper wrappers, food containers, cans, bottles, and other trash in covered or  
30 closed trash containers. The trash containers should be removed from the Project area at the end  
31 of each working day.

32 **BIO-1b.4:** No firearms (except as possessed by federal, state, or local law enforcement officers)  
33 or pets will be permitted on construction sites.

34 **BIO-1b.5:** To prevent inadvertent entrapment of wildlife during construction, all excavated  
35 steep-walled holes or trenches greater than 2 feet deep (excluding excavation work on either the  
36 Friant-Kern Canal (FKC) itself or the realigned canal) should be covered or filled at the end of  
37 each working day or provided with one or more escape ramps no greater than 200 feet apart.  
38 Before such trenches or holes are filled, they must be thoroughly inspected for trapped animals.  
39 If protected species are found in any of the holes or trenches, work shall cease until an escape  
40 ramp is provided and the animal leaves on its own volition, or until the animal has been relocated  
41 by a USFWS-approved biologist, and/or in coordination with USFWS as appropriate.



1 **BIO-1b.6:** All construction activity will be confined within the Project site, which may include  
2 temporary access roads, haul roads, and staging areas specifically designated and marked for  
3 these purposes.

4 **BIO-1b.7:** Tightly woven fiber netting or similar material (no monofilament material) will be  
5 used for erosion control or other purposes at the Project site to ensure that animals do not  
6 become trapped.

7 ***Measures to minimize effects on nesting migratory birds.***

8 **BIO-1c.1:** To the extent practicable, vegetation removal will be scheduled to avoid the breeding  
9 season for nesting raptors and other special-status birds (generally February 1 through August  
10 31, depending on the species). Removal of vegetation outside of the nesting season is intended to  
11 minimize the potential for delays in vegetation removal due to active nests.

12 **BIO-1c.2:** Regardless of when vegetation removal is scheduled, a qualified biologist will  
13 conduct a minimum of one pre-construction survey for nesting migratory birds and raptors  
14 within the Project area and a buffer (250 feet for migratory birds, 500 feet for raptors) around the  
15 Project area (where accessible) for all construction-related activities that will occur during the  
16 nesting season. The pre-construction survey will be conducted no more than 15 days prior to the  
17 initiation of construction in a given area and will be phased based on the construction schedule.  
18 Due to the ongoing, phased approach to construction, multiple pre-construction surveys per year  
19 may be required. If an active nest is found, a construction-free buffer zone (250 feet for  
20 migratory birds, 500 feet for raptors) will be established around the active nest site. If  
21 establishment of the construction-free buffer zone is not practicable, appropriate conservation  
22 measures (as determined by a qualified biologist) will be implemented. These measures may  
23 include but are not limited to consultation with CDFW to establish a different construction-free  
24 buffer zone around the active nest site, daily biological monitoring of the active nest site, and  
25 delaying construction activities in the vicinity of the active nest site until the young have fledged.

26 **BIO-1c.3:** If removal of bridges or other bridge work is scheduled to occur during the nesting  
27 season, exclusionary devices (e.g., netting) will be installed around the bridges prior to the  
28 initiation of the avian breeding season (before February 15) during the same year as the bridges  
29 are scheduled for removal and after a qualified biologist has determined no active nests  
30 (i.e., nests with eggs or young) are present. The exclusionary devices will remain in place until  
31 August 15 or until the bridge removal or other bridge work is completed. The exclusionary  
32 devices will be anchored such that swallows cannot attach their nests to the structure through  
33 gaps. Exclusionary devices will be regularly inspected as necessary to confirm that they are  
34 adequately preventing initiation of nest building. In the event that swallows have breached the  
35 exclusionary devices and began building nests on the structure, nesting material (i.e., partially  
36 built nests) can be removed only if a qualified biologist has determined that eggs or young are  
37 not present. No removal of nests with eggs or young can be conducted without written  
38 authorization from CDFW and USFWS, or until a qualified biologist has determined that the nest  
39 is no longer active (e.g., the nest has failed, the young have fledged and are no longer dependent  
40 on the nest).

1 ***Measures to minimize effects on burrowing owl.***

2 ***BIO-1d.1:*** A minimum of one pre-construction survey for burrowing owls within a minimum of  
3 500 feet of the Project area (where accessible) will be conducted by a qualified biologist within  
4 15 days prior to the initiation of construction activities in a given area, regardless of the timing of  
5 construction. Pre-construction surveys each year of construction during the non-breeding season  
6 (September 1 to January 31) will take place in order to determine the presence of burrowing owls  
7 before breeding activities begin. If any occupied burrows are identified, appropriate conservation  
8 measures (as determined by a qualified biologist) will be implemented. No disturbance will  
9 occur within 150 feet of occupied burrows during the non-breeding season (September 1 to  
10 January 31) or within 250 feet during the breeding season (February 1 to August 31). These  
11 measures may also include establishing a construction-free buffer zone around the active nest  
12 site in coordination with the CDFW, biological monitoring of the active nest site, and delaying  
13 construction activities in the vicinity of the active nest site until the young have fledged.

14 ***BIO-1d.2:*** If burrowing owls are detected within the Project area during the non-breeding season  
15 and maintaining a 150-foot, no-disturbance buffer is not practicable, a qualified biologist will  
16 submit an exclusion and passive relocation plan to CDFW. The exclusion and passive relocation  
17 plan will generally follow the guidelines outlined in Appendix E of the *Staff Report on*  
18 *Burrowing Owl Mitigation* (California Department of Fish and Game 2012). The exclusion and  
19 passive relocation plan will consist of installing one-way doors in potential burrows, daily  
20 monitoring, and collapsing burrows once it is determined that the burrows are unoccupied.  
21 Exclusion may only take place during the non-breeding season (September 1 to January 31) and  
22 may be an ongoing effort during this time period. This will allow the owls to exit burrows if they  
23 are present, but not return. The exclusion and passive relocation plan will also detail plans to  
24 replace collapsed burrows with artificial burrows at a minimum 1:1 ratio or describe why  
25 artificial burrows are not needed (e.g., numerous available natural burrows are available in  
26 nearby areas that will not be disturbed). Monitoring of collapsed burrows will be conducted as  
27 needed so that burrowing owls do not recolonize the area prior to construction disturbance.

28 ***BIO-1d.3:*** If occupied burrows are detected during the breeding season and maintaining a 250-  
29 foot no-disturbance buffer is not practicable, CDFW will be consulted to determine alternative  
30 measures to minimize the potential for disturbance to occupied burrows and nesting activities.  
31 Measures may include but are not limited to continuous biological monitoring by a qualified  
32 biologist until it has been determined that the young have fledged and are no longer reliant on the  
33 nest or parental care for survival or construction is complete. No direct disturbance of burrows  
34 with eggs or young can be conducted without written authorization from the CDFW and  
35 USFWS.

36 ***Measures to minimize effects on golden eagle, Swainson's hawk, northern harrier, or white-***  
37 ***tailed kite.***

38 ***BIO-1e.1:*** For construction activities that occur between February 1 and August 31, a qualified  
39 biologist will conduct pre-construction surveys for golden eagle, Swainson's hawk, northern  
40 harrier, and white-tailed kite. The pre-construction surveys will include the Project footprint and  
41 a minimum of a 0.50-mile radius where access is permitted around the construction area in  
42 suitable nesting habitat (i.e., large trees). The pre-construction surveys will be conducted no

1 more than 10 days before ground disturbance in a given area and will be phased based on  
2 construction schedule.

3 If nesting golden eagles, Swainson's hawks, northern harriers, or white-tailed kites are detected,  
4 an appropriate no-disturbance buffer (minimum of 500 feet for northern harrier, 0.50 mile for  
5 golden eagle, Swainson's hawk, and white-tailed kite) will be established and monitored daily by  
6 a qualified biologist. Buffers will be maintained until a qualified biologist has determined that  
7 the young have fledged and are no longer reliant on the nest or parental care for survival. A 0.50-  
8 mile no-disturbance buffer will also be maintained from any overwintering eagles if they are  
9 detected in the Project area or surrounding areas; the buffer will be maintained for the duration  
10 that the bird(s) are present. If any bald eagles or golden eagles are detected, Reclamation will  
11 coordinate with USFWS as necessary to comply with the Bald and Golden Eagle Protection Act.

12 **BIO-1e.2:** If maintaining the minimum no-disturbance buffer around an active golden eagle,  
13 Swainson's hawk, northern harrier, or white-tailed kite nest (or any overwintering eagles) is not  
14 practicable, CDFW will be consulted to determine if reduced minimum no-disturbance buffers  
15 are appropriate based on site-specific circumstances (e.g., visual barriers between nest and  
16 construction area, existing level of disturbance) or to identify alternative measures to minimize  
17 the potential for Project-related disturbance to the nest site that could result in nest abandonment  
18 or other forms of take. Measures may include but are not limited to continuous biological  
19 monitoring by a qualified biologist until it has been determined that the young have fledged and  
20 are no longer reliant on the nest or parental care for survival or construction is complete. If the  
21 nesting pair shows signs of distress (i.e., adults leaving the nest when eggs or young chicks are  
22 present) as a result of Project-related activities, the monitoring biologist will have authority to  
23 stop work until it is determined that the adults have returned and are no longer showing signs of  
24 distress.

25 If trees suitable for nesting by Swainson's hawk are scheduled to be removed during the non-  
26 nesting season, a qualified biologist will conduct a pre-construction survey during the nesting  
27 season prior to tree removal to determine if Swainson's hawks are using the trees for nesting. If  
28 the trees proposed for removal are being used by nesting Swainson's hawk, consultation with the  
29 California Department of Fish and Wildlife (CDFW) will take place per BIO-1e.3. prior to tree  
30 removal.

31 **BIO-1e.3:** If consultation with CDFW results in a determination that take of an active  
32 Swainson's hawk nest cannot be avoided, then an ITP pursuant to the California Endangered  
33 Species Act will be obtained from CDFW prior to initiation of any activities that are likely to  
34 result in such take.

35 If an active golden eagle or white-tailed kite nest may not be avoidable, then all activities that are  
36 likely to result in take will be delayed until a qualified biologist has determined that the young  
37 have fledged and are no longer reliant on the nest or parental care for survival.

38 **BIO-1e.4:** The Project-related permanent loss of alfalfa fields (high-quality foraging habitat for  
39 Swainson's hawk) will be mitigated at a minimum of a 1:1 ratio. Mitigation will occur in  
40 coordination with CDFW and may consist of but is not limited to purchase of mitigation credits  
41 from a CDFW-approved mitigation bank, obtaining conservation easements with appropriate

1 provisions to maintain the land as suitable foraging habitat in perpetuity, establishing new alfalfa  
2 fields, or other habitat conservation measures as approved by CDFW.

3 ***Measures to minimize effects on bats.***

4 ***BIO-1f.1:*** To the extent practicable, removal of large trees with cavities or destruction of large  
5 culverts will occur before maternity colonies form (i.e., prior to March 1) or after young are  
6 volant (able to fly) (i.e., after August 15).

7 ***BIO-1f.2:*** If construction (including the removal of large trees and/or destruction or expansion of  
8 large culverts) occurs during the non-volant season (March 1 to August 15), a qualified biologist  
9 will conduct a pre-construction survey of the study area for maternity colonies. The pre-  
10 construction survey will be performed no more than 14 days prior to the implementation of  
11 construction activities (including staging and equipment access). If a lapse in construction  
12 activities for 14 days or longer occurs between those dates, another pre-construction survey will  
13 be performed. If any maternity colonies are detected, appropriate conservation measures (as  
14 determined by a qualified biologist) will be implemented. These measures may include but are  
15 not limited to establishing a construction-free buffer zone around the maternity colony site,  
16 biological monitoring of the maternity colony, and delaying construction activities in the vicinity  
17 of the maternity site.

18 ***Measures to minimize effects on Kern brook lamprey, San Joaquin roach, and game fish.***

19 ***BIO-1g:*** Work within Deer Creek and White River (e.g., siphon construction) will take place  
20 when the streams are dry. If this is not practicable, appropriate stream diversions that protect  
21 water quality will be constructed. Where there is a potential for fish entrapment (e.g., dewatering  
22 of streams or canal), a beach seine with a minimum of three passes or other appropriate method  
23 will be implemented in areas where fish could be trapped (e.g., remaining ponded areas). If  
24 appropriate, block nets could be placed upstream and downstream of the Project area to prevent  
25 fish from entering the area and further reduce the potential for entrapment. Implementation of  
26 measures to avoid fish entrapment and any translocation/removal of fish will be conducted with  
27 the oversight of qualified fisheries biologists. Coordination with CDFW will be conducted prior  
28 to initiation of any fish salvage/relocation activities to confirm that all required authorizations are  
29 in place.

30 ***Measures to minimize effects on western spadefoot.***

31 ***BIO-1h.1:*** If western spadefoot is encountered during construction activities, it will be allowed  
32 to move out of harm's way of its own volition, or a qualified biologist will relocate it to the  
33 nearest suitable habitat that is at least 100 feet outside of the construction impact area.

34 ***BIO-1h.2:*** Prior to moving equipment or materials each day, construction personnel will inspect  
35 underneath and around equipment and other Project materials (e.g., stored pipes greater than 2  
36 inches in diameter) where located within 200 feet of aquatic habitat for western spadefoot. If  
37 western spadefoots are found, they will be allowed to move out of the construction area under  
38 their own volition, or a qualified biologist will relocate the organism(s) to the nearest suitable  
39 habitat that is at least 100 feet outside of the construction impact area.

1 **Measures to minimize effects on northern California legless lizard, California glossy snake,**  
2 **San Joaquin coachwhip, and coast horned lizard.**

3 **BIO-1i:** Prior to moving equipment or materials each day, construction personnel will inspect  
4 underneath and around equipment for northern California legless lizard, California glossy snake,  
5 San Joaquin coachwhip, and coast horned lizard. If these species are encountered during  
6 construction activities, they will be allowed to move out of harm's way of their own volition or a  
7 qualified biologist will relocate the organism(s) the nearest suitable habitat that is at least 100  
8 feet outside of the construction impact area.

9 **Measures to minimize effects on Buena Vista Lake shrew.**

10 **BIO-1j.1:** In areas of suitable habitat for Buena Vista Lake shrew (BVLS) (*Sorex ornatus*  
11 *relictus*) within the Project area (i.e., the Deer Creek crossing and adjacent areas), all above-  
12 ground herbaceous vegetation within the construction footprint will be cleared using hand tools  
13 (i.e., non-gasoline or electrically powered tools, including weed whackers and/or mowers, unless  
14 approved by USFWS) under the supervision of a USFWS-approved BVLS biologist or  
15 biological monitor. All leaf litter will be removed using rakes or similar hand tools. All woody  
16 vegetation will be cut as closely to the ground as possible using hand tools (which can include  
17 chainsaws). Vegetation will be removed immediately and stored away from areas of suitable  
18 BVLS habitat. Such vegetation hand-removal efforts will be implemented in the areas that  
19 require vegetation removal in order to clearly detect BVLS and will continue in each area of  
20 suitable habitat until it is reasonably certain that BVLS can be detected within the cleared areas,  
21 if present.

22 **BIO-1j.2:** After vegetation has been cleared from areas of suitable BVLS habitat, non-  
23 disturbance exclusion fencing will be installed along the edges of the Project area where  
24 vegetation was cleared from areas of suitable habitat; fencing will be buried to a minimum depth  
25 of 6 inches. Fencing will be placed between areas of active construction and adjacent to nearby  
26 suitable habitat to preclude BVLS from running through the Project area. In areas where  
27 installation of fencing is not practicable, the USFWS will be contacted and will provide direction  
28 on a case-by-case basis. The exclusionary fencing will be installed under the supervision of the  
29 USFWS-approved BVLS biological monitor, and fence placement/configuration will be  
30 determined by a USFWS-approved BVLS biologist with input from the USFWS as required.  
31 Fencing may consist of a combination of both Environmentally Sensitive Area fencing and  
32 Wildlife Exclusion fencing with one-way exit/escape points. The fencing will be constructed  
33 using tightly woven netting to preclude entrapment and will be buried to prevent animals from  
34 entering the area above and below ground.

35 **BIO-1j.3:** If BVLS is found within the fenced-in Project area, work in the Project area will cease  
36 immediately and a section of fence will be removed so the BVLS may leave the fenced area on  
37 their own volition. The USFWS-approved BVLS biologist or biological monitor will monitor the  
38 BVLS to ensure that any BVLS has moved and remains outside of the fenced-in work area. If the  
39 BVLS does not leave of its own volition, it will be relocated following a USFWS-approved  
40 BVLS Relocation Plan.

41 **BIO-1j.4:** Prior to the vegetation removal described in measure BIO-1j.1 above, areas of  
42 potentially suitable habitat would be surveyed for BVLS using close-focus automated Reconyx

Appendix B2  
Environmental Commitments/Mitigation Measures

1 camera stations, baited with live and dried mealworms, per the methodology described in the  
2 *Conservation of Endangered Buena Vista Lake shrews (Sorex ornatus relictus) through*  
3 *Investigation of Taxonomic Status, Distribution, and Use of Non-Invasive Survey Methods*  
4 (Cypher et al., 2017).

5 ***Measures to minimize effects on American badger.***

6 ***BIO-1k:*** Any American badger detected within the Project area during Project-related activities  
7 will be allowed to move out of the work area of its own volition. If an American badger is  
8 denning on or within 50 feet of the Project work areas, the den will be avoided by maintaining a  
9 minimum 50-foot, no-disturbance buffer. If maintaining the buffer is not practicable, CDFW will  
10 be consulted to determine alternative measures to minimize the potential for disturbance of the  
11 burrow, or (if necessary) to develop and implement procedures to monitor and close the burrow  
12 to prevent use by badger during construction activities.

13 ***Measures to minimize effects on San Joaquin kit fox (SJKF).***

14 The following measures would be limited to those areas where SJKF presence has been detected  
15 via scent attractant enhanced remote camera arrays and trained ecological scent dogs, and in  
16 areas otherwise determined to be sensitive for SJKF based on coordination with the USFWS.

17 ***BIO -11.1:*** Determine the presence of San Joaquin kit fox dens:

- 18 a) Pedestrian inventories of potential and occupied dens will be completed to determine the  
19 need for pre-construction monitoring (e.g., qualified biologist walking the project area  
20 and up to a 500-foot buffer [as determined appropriate by a qualified biologist] where  
21 access is permitted to search for potential and occupied dens). Pedestrian inventories of  
22 potential and occupied dens shall be conducted within 90 calendar days prior to the start  
23 of construction (i.e., before any activity that covers or disrupts surface soils [e.g., clearing  
24 and grubbing; grading; excavation; soil or equipment stockpiling; equipment or vehicle  
25 storage or parking]). To the extent practicable, these surveys will be conducted nearer in  
26 time to the start of construction.
- 27 b) Pre-construction monitoring (as described under BIO-114) will be performed to confirm  
28 and document SJKF presence or absence at potential and occupied dens identified during  
29 the inventory.
- 30 c) Areas within which pedestrian den inventories or pre-construction monitoring have been  
31 completed more than 30 days prior to construction will be re-inventoried not more than  
32 30 days prior to construction. Preconstruction monitoring will be performed on potential  
33 and occupied dens discovered during re-inventory that have not been previously  
34 monitored.
- 35 d) Pedestrian inventories and pre-construction monitoring for dens will be conducted by  
36 qualified biologists familiar with SJKF biology, natural history, and potential dens.
- 37 e) Pipes and culverts will be searched for SJKF immediately prior to being moved or sealed  
38 to ensure that an animal has not been trapped. If SJKF is observed, it will be gently

1 encouraged to leave the area by a USFWS-approved biologist. (i.e., without using loud  
2 noise, physical force, or physical movement of the pipe or culvert such that the animal  
3 could be injured or startled while it is leaving the area).

4 f) If any SJKF are detected, CDFW will be contacted to discuss how to avoid take. If it is  
5 determined that take may not be avoidable, an ITP pursuant to the California Endangered  
6 Species Act will be obtained from CDFW prior to initiation of any activities that are  
7 likely to result in such take.

8 **BIO -11.2:** Identify and document locations of potential or occupied dens (natal or non-natal) and  
9 their status (occupied or unoccupied). Definitions:

10 a) Known den: any existing natural den or human-made structure for which conclusive  
11 evidence or circumstantial evidence can show that the den is used or has been used at any  
12 time in the past by SJKF.

13 b) Potential den: any natural den or burrow within the range of the species that has entrances  
14 of appropriate dimensions (4 to 12 inches in diameter) to accommodate SJKF. A  
15 qualified biologist will survey and investigate using remote cameras and track plates to  
16 determine use by species. If no information is collected that would indicate use by other  
17 species, the den will be treated as potentially occupied by SJKF.

18 c) Natal/pupping den: any known SJKF den (as defined) used by SJKF to whelp and/or rear  
19 pups.

20 d) Atypical den: any known SJKF den that has been established in or in association with a  
21 human-made structure.

22 **BIO -11.3:** Identify and execute appropriate action(s) regarding notification, buffers, excavation  
23 and fill, or seal-off:

24 a) Occupied natal den: if an occupied natal den is visible or encountered within the Project  
25 limits or on publicly accessible land sufficiently close to the Project construction area  
26 such that it would be disturbed (based on qualified biologist opinion and monitoring),  
27 USFWS and CDFW will be contacted immediately and before any Project action occurs  
28 to determine permissible actions to permit resumption of work.

29 b) Unless determined necessary for safety or constructability by Reclamation, FWA, or the  
30 Project contractor, the Project site will not be lighted between sunset and sunrise.

31 c) Pipes or culverts with a diameter greater than 4 inches will be capped or taped closed  
32 when it is ascertained that no SJKF are present. Any SJKF found in a pipe or culvert will  
33 be allowed to escape unimpeded.

34 **BIO -11.4:** If a natural den or burrow is determined to meet size criteria (i.e., greater than 4-  
35 inches in diameter) and cannot be avoided per the no-disturbance buffers recommended in the  
36 USFWS “Standardized recommendations for protection of the San Joaquin kit fox prior to or

Appendix B2  
Environmental Commitments/Mitigation Measures

1 during ground disturbance” (2011) or must be destroyed, the following guidelines will be  
2 followed:

- 3 a) Prior to den destruction, areas scheduled for construction within the vicinity of potential  
4 kit fox dens shall be monitored by a qualified biologist to determine their status.  
5 Monitoring will begin with pedestrian surveys to identify locations of potential kit fox  
6 dens and observe for suitable surrounding habitat. Because it is logistically impractical to  
7 monitor all dens using remote cameras and tracking medium (or to hand excavate to  
8 confirm vacancy), baited camera traps may be used to assess presence or absence of  
9 SJKF activity. Prior to ground-disturbing activities in Project segments that require  
10 excavation (i.e., realigned canal), baited camera traps will be deployed in approximate  
11 0.25-mile increments for four consecutive nights. Baited camera traps may be placed  
12 farther than 0.25 mile apart depending on the suitability of surrounding habitat and land  
13 uses that are observed during pedestrian surveys and in areas with lower densities of  
14 potential kit fox dens. If no kit foxes are detected by the camera traps during this time  
15 period, it can be assumed that kit foxes are not currently using the area, and ground-  
16 disturbing activities may commence in that area. If a kit fox is detected by a camera trap,  
17 then further investigation will be required as described below.
- 18 b) If a kit fox is detected by a baited camera trap or otherwise observed in an area, further  
19 preconstruction monitoring will be conducted to determine which den(s) are being used.  
20 Baited camera traps will be deployed in the area, and tracking medium will be placed at  
21 the entrances of suspected dens to monitor the area for four consecutive nights. If no  
22 SJKF activity is observed during this period, the den will be deemed unoccupied and  
23 destroyed immediately under the supervision of a USFWS-approved biologist to preclude  
24 subsequent use. If SJKF activity is observed at the den during this period, the den will be  
25 monitored for at least 5 consecutive days from the time of observation to allow any  
26 resident animal to move to another den during its normal activities. Use of the den can be  
27 discouraged during this period by partially plugging the entrance(s) with soil in such a  
28 manner that any resident animal can escape easily. Destruction of the den may begin  
29 when, in the judgment of a USFWS-approved biologist, the animal has vacated. The  
30 biologist will be trained and familiar with SJKF biology. If the animal is still present after  
31 5 or more consecutive days of plugging and monitoring, the den may be excavated when,  
32 in the judgment of a USFWS-approved biologist, it is temporarily vacant, for example  
33 during the animal's normal foraging activities. All den destruction shall be conducted  
34 under the supervision of a USFWS-approved biologist.
- 35 c) All dens requiring excavation will be excavated under the supervision of a USFWS-  
36 approved biologist. In no event will an excavation that meets the definition of a confined  
37 space (i.e., a space large enough and so configured that a person can bodily enter but has  
38 limited or restricted means for entry or exit) be initiated. In this circumstance,  
39 discouragement (as described above) would be used.
- 40 d) The den will be fully excavated and then filled with dirt and compacted so that SJKF  
41 cannot reenter or use the den during the construction period. If at any point during  
42 excavation, an SJKF is discovered inside the den, the excavation activity will cease  
43 immediately, and monitoring of the den will be resumed. Destruction of the den may be



1 resumed when in the judgment of a USFWS-approved biologist, the animal has escaped  
2 from the partially destroyed den.

3 ***Measures to minimize effects on sensitive natural communities.***

4 ***BIO-2a:*** Temporary and permanent impacts on the Fremont cottonwood forest habitat at Deer  
5 Creek will be minimized to the greatest extent practicable. Trees and other vegetation will not be  
6 removed if it can otherwise be reasonably avoided. In determining areas where vegetation must  
7 be removed to provide adequate access for construction or staging, consideration will be given to  
8 selecting areas that require the least amount of removal of mature trees and canopy cover in  
9 coordination with a qualified biologist.

10 ***BIO-2b:*** Prior to initiation of construction, exclusionary fencing will be installed along the  
11 boundaries of all environmentally sensitive areas to be avoided, which include sensitive natural  
12 communities and aquatic resources adjacent to the areas of Project-related impacts, so that  
13 impacts on environmentally sensitive areas outside of the construction area are minimized.  
14 Locations of environmentally sensitive areas and exclusionary fencing will be identified on  
15 construction plans. The exclusionary fencing will be inspected and maintained on a regular basis  
16 throughout Project construction in the areas where the fencing is needed to avoid unintended  
17 disturbance.

18 ***BIO-2c:*** A Post-Construction Revegetation and Monitoring Plan will be developed and  
19 implemented to provide for the restoration of temporarily impacted riparian habitats to pre-  
20 existing conditions. The plan will include provisions for the planting of native woody vegetation  
21 and native seed mix or otherwise provide for the reestablishment of self-sustaining native  
22 riparian vegetation similar to the existing native riparian vegetation community. Planting of  
23 native riparian vegetation will include but is not limited to replacement of any trees removed by  
24 the project at a 3:1 ratio (replaced to removed) with appropriate native tree species. For the  
25 purposes of this requirement, a tree is defined as a native woody plant (i.e., tree or mature shrub)  
26 with at least one stem measuring 2 inches or greater diameter at breast height. The plan will also  
27 identify success criteria and provide for annual or other regular monitoring to evaluate whether  
28 the revegetation effort has met the success criteria. The plan will include measures for remedial  
29 actions (e.g., additional plantings, supplemental irrigation, increased monitoring) in the event  
30 that monitoring efforts indicate that success criteria are not being met.

31 ***Measures to minimize effects on an intermittent stream channel and riparian wetland.***

32 ***BIO-3a:*** All work within the active channel of Deer Creek and White River will be limited to the  
33 dry season when the channels are dry. If this is not practicable, stream flow will be diverted  
34 around the work area in the channel using a clear water diversion that maintains downstream  
35 water quality and minimizes stream impacts at the inlet and outlet locations of the diversion.

36 ***BIO-3b:*** Prior to any temporary or permanent impacts on aquatic resources, any required  
37 permits/authorizations from the Regional Water Quality Control Board (RWQCB) and the U.S.  
38 Army Corps of Engineers (USACE) will be obtained. All terms and conditions of the required  
39 permits/authorizations will be implemented.

Appendix B2  
Environmental Commitments/Mitigation Measures

1 Prior to any activities that would obstruct the flow of or alter the bed, channel, or bank of Deer  
2 Creek, White River, or any other streams, notification of streambed alteration will be submitted  
3 to the CDFW. If required, a streambed alteration agreement will be obtained from CDFW, and  
4 all conditions of the agreement will be implemented.

5 **BIO-3c:** Within 60 days of completion of siphon construction at Deer Creek and White River,  
6 the contours of the stream channels will be restored as close as practicable to their original  
7 contour and conditions.

8 All temporary impacts on riparian wetlands and other sensitive aquatic resources will be restored  
9 to pre-existing conditions in accordance with BIO-2c (Post-Construction Revegetation and  
10 Monitoring Plan).

11 **BIO-3d:** The permanent loss of riparian wetlands will be mitigated at a minimum of a 1:1 ratio.  
12 Mitigation will consist of the purchase of mitigation credits from an agency-approved wetland  
13 mitigation bank (i.e., CDFW, RWQCB, USACE) or payment into an agency-approved in-lieu  
14 fee fund. The purchase of mitigation credits or in-lieu fee payment will be completed prior to  
15 initiation of any permanent wetland impacts.

16 On- or offsite creation or restoration of wetland habitats may also be used to satisfy the  
17 compensatory mitigation requirement with written agency approval.

## 18 **Cultural Resources**

19 ***CUL-1: Implement Reclamation's amended Programmatic Agreement for treatment of the***  
20 ***FKC.***

21 Reclamation's amended Programmatic Agreement with the State Historic Preservation Officer  
22 and other consulting parties will be implemented for treatment of the FKC that complies with  
23 Section 106 and CEQA Guidelines Section 15064.5 (b) to identify and address any currently  
24 unknown and potentially inadvertently discovered archaeological resources and/or human  
25 remains (i.e., Reclamation's Plan of Action for Discovery and Identification of Human Remains,  
26 Funerary Objects, Sacred Objects and Objects of Cultural Patrimony under the Native American  
27 Graves Protection and Repatriation Act; and California Public Resource Code 5097.9-5097.991  
28 and Health and Safety Code 7050). In addition, a Cultural Resources Awareness Training  
29 Program will be prepared before the initiation of any ground-disturbing activity. The training  
30 program will be prepared by individuals who meet the Secretary of the Interior's Standards and  
31 Guidelines for Professional Qualifications in archaeology. The training program will present  
32 information about the identification and appropriate treatment of cultural resources  
33 (e.g., prehistoric or historic artifacts) and human remains that could be inadvertently uncovered  
34 during construction and about the discovery. All personnel participating in construction will  
35 participate in the training program. FWA, in coordination with Reclamation, will be responsible  
36 for completion and implementation of the training program and implementation of the  
37 stipulations in the Programmatic Agreement for identification and treatment of currently  
38 unknown archaeological resources and/or human remains.

1 Additionally, a Historic Properties Treatment Plan (HPTP) will be prepared as outlined in the  
2 Programmatic Agreement and will follow guidance in stipulations in Reclamation's amended  
3 Programmatic Agreement with the State Historic Preservation Officer and other consulting  
4 parties for treatment of the FKC that comply with Section 106 and CEQA Guidelines Section  
5 15064.5 (b), and will be completed by individuals who meet the Secretary of the Interior's  
6 Standards and Guidelines for Professional Qualifications. FWA, in coordination with  
7 Reclamation, will be responsible for implementation and completion of the HPTP.

8 ***CUL-2: Protocol for handling inadvertent discovery of subsurface cultural or human artifacts.***

9 If subsurface deposits believed to be cultural or human in origin are discovered during  
10 construction, then all work must halt within a 50-foot radius of the discovery. A qualified  
11 professional archaeologist meeting the Secretary of the Interior's Professional Qualification  
12 Standards for prehistoric and/or historical archaeology shall be retained to evaluate the  
13 significance of the find and shall have the authority to modify the no-work radius using  
14 professional judgment as needed. The following notifications shall apply, depending on the  
15 nature of the find:

- 16 1. If the professional archaeologist determines that the find does not represent a cultural  
17 resource, then work may resume immediately, and no agency notifications are required.
- 18 2. If the professional archaeologist determines that the find does represent a cultural  
19 resource from any time period or cultural affiliation, then he or she shall immediately  
20 notify Reclamation and the applicable landowner. The agency shall consult on a finding  
21 of eligibility and implement appropriate treatment measures if the find is determined to  
22 be eligible for inclusion in the National Register of Historic Places. Work cannot resume  
23 within the no-work radius until the lead agencies, through consultation as appropriate,  
24 determine that the site either: a) is not eligible for the National Register of Historic  
25 Places; or b) that the treatment measures have been completed to their satisfaction.

26 ***CUL-3: Protocol for handling inadvertent discovery of human remains.***

27 Different laws govern the disposition of human remains inadvertently discovered on private,  
28 state, tribal, and federal lands. Therefore, it is imperative that Reclamation contractors and other  
29 cultural resources management contractors understand the ownership status of lands on which  
30 archaeological work is to be conducted to ensure that the appropriate laws are followed. The  
31 following summarizes of the applicable laws that govern the inadvertent (i.e., unplanned)  
32 discovery of human remains and the procedures to be followed should human remains be  
33 discovered during the course of archaeological work permitted by Reclamation or other  
34 underlying landowner.

35 **Federal and Tribal Lands:**

36 Under the Native American Graves Protection and Repatriation Act (25 United States Code  
37 3001) and implementing regulations 43 Code of Federal Regulations (CFR) Part 10, Reclamation  
38 is responsible for the protection of Native American human remains, funerary objects, sacred  
39 objects, and objects of cultural patrimony that are discovered on Reclamation lands. All human  
40 remains and potential human remains must be treated with respect and dignity at all times. In the  
41 event that suspected human remains are discovered during proposed project activity on

Appendix B2  
Environmental Commitments/Mitigation Measures

1 Reclamation land, all activities in the immediate area will cease, and appropriate precautions will  
2 be taken to protect the remains and any associated cultural items from further disturbance.  
3 Reclamation will follow the procedures outlined in 43 CFR Section 10.4, Inadvertent  
4 Discoveries. The Reclamation Interior Region 10 Regional Environmental Officer will be  
5 immediately notified by telephone and will take responsibility for the discovery by contacting the  
6 appropriate law enforcement and Reclamation officials. Within three (3) working days of  
7 confirmation of the discovery (see 43 CFR Part 10.4(d)(1)(iii)), the Reclamation Interior Region  
8 10 Cultural Resource Officer will notify by telephone or in person, with written confirmation, the  
9 Indian tribes likely to be affiliated with the discovered human remains (e.g., lineal descendant,  
10 culturally affiliated Indian tribe, Indian tribe with other cultural relationship, and Indian tribe that  
11 aboriginally occupied area). Treatment and handling of the remains will be determined through  
12 consultation between Reclamation and consulting tribes.

13 Other Public and Private Lands in California:

14 There are numerous California state laws and codes that direct the preservation of prehistoric and  
15 historic cultural resources, establish the procedures for protecting inadvertently discovered  
16 Native American human remains, and impose penalties and punishments for persons acting in  
17 violation of the legal code. Specifically, Section 7050.5 of the California Health and Safety Code  
18 deals with the discovery of human remains in any location other than a dedicated cemetery, and  
19 directs that in such cases the coroner of the county in which the remains are discovered be  
20 contacted and further excavation or disturbance in the location of discovery be discontinued until  
21 the coroner has examined the remains and made recommendations concerning their treatment  
22 and disposition. If the coroner determines that the remains are not subject to his or her authority  
23 and if the coroner recognizes the human remains to be those of a Native American, or has reason  
24 to believe that they are those of a Native American, the coroner is required to contact the  
25 California Native American Heritage Commission (NAHC), by telephone, within 24 hours.  
26 Stipulations encouraging private landowners to work with the NAHC and the most likely  
27 descendant identified by the NAHC to establish and carry out appropriate treatment of the  
28 remains are established in Section 5097.98 of the California Public Resources Code.

## 29 **Geology and Soils**

30 ***GEO-1: Perform geotechnical studies prior to completion of project design.***

31 Geotechnical investigations will be conducted by a Geotechnical Engineer registered in the State  
32 of California, which will include specific design recommendations. Typical geotechnical or  
33 engineering measures to reduce impacts related to soil liquefaction or other seismic-related  
34 ground failure could include but would not be limited to densifying loose soil, soil improvement  
35 with deep cement mixing, and flattening or buttressing slopes.

36 ***GEO-2-1: Prepare site-specific stormwater pollution prevention plan.***

37 The construction contractor will prepare a site-specific stormwater pollution prevention plan  
38 (SWPPP), which must include approved best management practices (BMPs) to reduce erosion  
39 and sedimentation during construction. The SWPPP will establish good housekeeping measures  
40 such as construction vehicle storage and maintenance, handling procedures for hazardous

1 materials, and waste management BMPs. The BMPs include procedural and structural measures  
2 to prevent release of wastes and materials used at the site. Implementation of the SWPPP will  
3 avoid or reduce runoff pollutants at the construction sites to the “maximum extent practicable.”

4 Construction erosion and sediment control BMPs typically include but are not limited to the  
5 following measures:

- 6 • Temporary soil stabilization during site grading and active construction
- 7 • Permanent soil stabilization at construction sites following construction
- 8 • Erosion and sediment controls during construction dewatering activities
- 9 • Control of site run-on and run-off to isolate the work area and prevent onsite or offsite  
10 erosion and sediment transport during construction
- 11 • Dust suppression

12 ***GEO-2-2: Prepare for unexpected failures of erosion control measures.***

13 To prepare for unexpected failures of erosion control measures, a supply of erosion control  
14 materials will be maintained onsite during the construction period to facilitate a quick response  
15 to unanticipated storm events or emergencies.

16 ***GEO-2-3: Stabilize disturbed portions of FKC.***

17 Disturbed portions of the existing FKC that are removed from active service (i.e., that have been  
18 excavated for use as borrow material) that result in new earthen embankment surfaces will have  
19 these earthen embankment surfaces stabilized to reduce the potential for erosion. Stabilization  
20 measures may include but are not limited to flattening slopes and providing appropriate drainage  
21 paths.

22 ***GEO-5: Protect paleontological resources encountered during ground-disturbing activities.***

23 A Paleontological Resources Awareness Training Program will be prepared before the initiation  
24 of any ground-disturbing activity. The training program will present information about the  
25 identification and appropriate treatment of paleontological resources that could be inadvertently  
26 uncovered during construction.

27 If a potentially significant paleontological resource is encountered during ground-disturbing  
28 activities, all construction within a 100-foot radius of the find will immediately cease until a  
29 qualified paleontologist determines whether the resource requires further study. All construction  
30 contracts for the Project will include a standard inadvertent discovery clause to inform  
31 contractors of this requirement. The paleontologist will notify the Kern and Tulare County  
32 Resource Management Agencies and the Project proponent of the procedures that must be  
33 followed before construction is allowed to resume at the location of the find. If the find is  
34 determined to be significant, and the County Resource Management Agencies determine  
35 avoidance is not feasible, the paleontologist will design and implement a data recovery plan

1 consistent with applicable standards. The plan will be submitted to the County Resource  
2 Management Agencies for review and approval. Upon approval, the plan will be incorporated  
3 into the Project.

#### 4 **Hazards and Hazardous Materials**

##### 5 *HAZ-1-1: Implement measures to avoid or reduce the potential for accidental spills.*

6 During construction, measures to avoid or reduce the potential for accidental spills of pollutants  
7 will be implemented. These measures will include but not be limited to the following BMPs, as  
8 appropriate:

- 9 • Construction specifications will include the following measures to reduce potential  
10 impacts on vegetation and aquatic habitat in the Project area associated with accidental  
11 spills of pollutants (e.g., fuel, oil, and grease):
  - 12 – A site-specific spill prevention plan will be implemented for potentially hazardous  
13 materials. The plan will include the proper handling and storage of all potentially  
14 hazardous materials as well as the proper procedures for cleaning up and reporting  
15 any spills. If necessary, containment berms will be constructed to prevent spilled  
16 materials from reaching surface water features.
  - 17 – Equipment and hazardous materials will be stored 50 feet away from surface water  
18 features.
  - 19 – Vehicles and equipment used during construction will receive proper and timely  
20 maintenance to reduce the potential for mechanical breakdowns that could lead to a  
21 spill of hazardous materials. Maintenance and fueling will be conducted in an area at  
22 least 50 feet away from any waterbody or within an adequate fueling containment  
23 area.
  - 24 – Equipment operating within the ordinary high water mark of any waterbody will use  
25 non-toxic vegetable oil rather than traditional hydraulic fluids for operating hydraulic  
26 equipment.
  - 27 – Plastic materials will be placed under asphaltic concrete paving equipment while not  
28 in use to catch and/or contain drips and leaks.
  - 29 – Sweeping will be used to prevent sand, gravel, or dirt associated with construction  
30 activities from entering storm drains, waterbodies, and streets.
  - 31 – Old or spilled asphalt will be recycled or disposed of as approved by the Resident  
32 Engineer.
  - 33 – Asphalt concrete grindings, pieces, or chunks used in embankments or shoulder  
34 backing will not be allowed to enter any storm drain or waterbody. Silt fencing will

- 1 be installed and remain in place until the structure is stabilized or permanent controls  
2 are in place.
- 3 – Petroleum or petroleum-covered aggregate will not be allowed to enter any storm  
4 drain or waterbody during application of chip seal or sweeping operations. Silt  
5 fencing will be used for containment until installation of chip-sealed surfaces is  
6 complete.
- 7 – Only non-toxic substances will be used to coat asphalt transport trucks and asphalt  
8 spreading equipment.
- 9 – Drainage inlet structures and manholes will be covered with filter fabric during  
10 application of seal coat, tack coat, slurry seal, and/or fog seal.
- 11 – Seal coat, tack coat, slurry seal, or fog seal will not be applied if rainfall is predicted  
12 to occur during the application or curing period.
- 13 – Saw-cut Portland concrete cement slurry will not be allowed to enter storm drains or  
14 waterbodies.

15 ***HAZ-1-2: Implement measures to reduce construction-related impacts from asbestos removal.***

16 During construction, the following measures will be implemented to reduce construction-related  
17 environmental impacts that could result from asbestos removal during demolition of existing  
18 bridges.

- 19 • Provisions in the construction bid documents will be included to ensure the proper testing  
20 and if present, the removal and disposal of asbestos contaminants (e.g., bridge materials).  
21 Examples of measures to be included in the construction bid document include but will  
22 not be limited to a requirement that the contractor's personnel be qualified to perform  
23 their specific duties; the contractor will be responsible for the acquisition of specific  
24 permits and maintenance of necessary records; the contractor has environmental  
25 impairment insurance; and the contractor must be familiar with all applicable federal,  
26 state, and local laws and regulations related to worker safety, the generation of hazardous  
27 wastes, and waste disposal procedures.
- 28 • Prior to the start of construction, building material used for the existing bridges proposed  
29 for demolition will be tested for asbestos by a state-certified asbestos inspector to  
30 determine if bridge materials contain asbestos and what action, according to DHS  
31 recommendations and Cal-OSHA requirements, are recommended. If necessary,  
32 measures shall include but not be limited to the following:
- 33 – If an asbestos contractor is required for the removal of asbestos-containing bridge  
34 materials, he or she shall have a valid license issued by the California Contractor's  
35 State License Board and be certified by Cal-OSHA. The contractor shall obtain and  
36 follow the rules and regulations of the SJVAPCD regarding asbestos. In addition,  
37 asbestos waste maintenance and handling shall be overseen by an onsite asbestos  
38 removal professional trained in the Asbestos Hazard Emergency Response Act

Appendix B2  
Environmental Commitments/Mitigation Measures

1 (AHERA) and meeting the EPAs Asbestos Abatement Consultant Certification  
2 requirements.

3 – Asbestos-containing building materials will be removed using one of several  
4 methods approved by the U.S. Environmental Protection Agency (EPA) and the  
5 California Occupational and Safety Hazard Administration, at the contractor's  
6 discretion. Acceptable methods include wet scraping or the use of a dustless needle  
7 gun connected to a vacuum unit with a high-efficiency particulate air (HEPA) filter  
8 that empties directly into a waste container. The waste container will be properly  
9 documented and disposed of at a Class I landfill, such as the Clean Harbors  
10 Buttonwillow, LLC, facility in Buttonwillow, California (CAD980675276), or  
11 Chemical Waste Management, Inc.'s, Kettleman facility in Kettleman, California  
12 (CAT000646117). Additionally, any activity involving the removal of asbestos-  
13 containing materials will require notifying the appropriate air quality management  
14 district, and removal and disposal may require a permit from the district.

15 ***HAZ-1-3: Implement measures to reduce construction-related impacts from lead-***  
16 ***contaminated materials.***

17 The following measure will be used to reduce construction-related environmental impacts that  
18 could result from lead-based paint and lead in soils adjacent to roadways where existing bridges  
19 will be demolished:

20 • Provisions in the construction bid documents will be included to ensure the proper  
21 testing, and if present, the removal and disposal of lead contaminants (e.g., painted bridge  
22 surfaces and soil containing aurally deposited lead). Examples of measures to be  
23 included in the construction bid document include but will not be limited to a requirement  
24 that the contractor's personnel be qualified to perform their specific duties; the contractor  
25 will be responsible for the acquisition of specific permits and maintenance of necessary  
26 records; the contractor has environmental impairment insurance; and the contractor must  
27 be familiar with all applicable federal, state, and local laws and regulations related to  
28 worker safety, the generation of hazardous wastes, and waste disposal procedures.

29 • Prior to the start of construction, painted metal and wood surfaces on the existing bridges  
30 proposed for demolition will be tested for the presence of lead paint. Prior to demolition  
31 of the structures, painted surfaces should be tested by a state-certified lead inspector to  
32 determine if the paint contains lead and what actions are recommended based on DHS  
33 recommendations and Cal-OSHA requirements. If lead-based paint is present on the  
34 bridge structures, the materials containing the paint shall be handled by an appropriately  
35 licensed contractor prior to or during demolition and disposed at a regulated facility such  
36 as the Chemical Waste Management facility in Kettleman City, California (DTSC 2019b)  
37 that accepts materials containing lead-based paint.

38 If soil analysis determines that project area soils are considered hazardous waste the soil  
39 will be handled in accordance with the California Department of Toxic Substance  
40 Control.



## 1 **Land Use and Planning and Agricultural Resources**

### 2 ***AG-1: Conserve agricultural lands.***

3 Reclamation and FWA will either (1) acquire agricultural conservation easements for designated  
4 Farmland/Important Farmland at a 1:1 ratio to be held by land trusts or public agencies who will  
5 be responsible for enforcement of the deed restrictions maintaining these lands in agricultural  
6 use, or (2) provide funds to a land trust or government program that conserves agricultural land  
7 sufficient to obtain easements on comparable land at a 1:1 ratio.

## 8 **Transportation**

### 9 ***TRAN-1-1: Clearly mark detour routes for all road closures during construction.***

10 Clearly marked detour routes will be provided around all construction areas that require road  
11 closures. If required by Tulare County, Kern County, or Caltrans, temporary bypass roads will be  
12 constructed as necessary to maintain overall connectivity for the traffic circulation system.

### 13 ***TRAN-1-2: Prepare a traffic control plan.***

14 Prior to construction, the contractor will prepare a traffic control plan that would minimize  
15 impacts on through traffic as a result of construction activities. The traffic control plan would be  
16 prepared in accordance with the *California Manual of Uniform Traffic Control Devices*  
17 (MUTCD) (Caltrans 2014) and all applicable requirements of the Tulare County and/or Kern  
18 County Department of Public Works, as appropriate. The traffic control plan will be approved by  
19 Caltrans and the two counties Public Works departments, as appropriate, prior to construction  
20 and implemented at all times during construction of the project. FWA, Reclamation, and their  
21 contractors will cooperate with all agencies to obtain the necessary approvals.

22 The traffic control plan shall be prepared by a qualified traffic control specialist and include  
23 recommendations for appropriately managing traffic during the construction period by  
24 implementing measures such as construction schedule restrictions, signage, and flaggers. Such  
25 measures would promote traffic movement during construction to avoid substantial level of  
26 service (LOS) degradation (i.e., LOS levels that are less than the county's adopted LOS  
27 threshold).

### 28 ***TRAN-2: Notify emergency dispatchers of road closures.***

29 Local emergency dispatchers will be notified of temporary road closures associated with  
30 bridge/road crossings and informed of the associated detour routes. Short-term impacts to  
31 emergency access near bridge/road crossings during construction will be avoided by notifying  
32 local emergency dispatchers of any planned road closures. Any identified detour routes would  
33 need to maintain the emergency response time of 14 minutes or less to be consistent with NFPA  
34 standards.

## 1 **Utilities and Service Systems and Energy**

### 2 *EN-1: Prepare a Construction Equipment and Vehicle Efficiency Plan.*

3 A Construction Equipment and Vehicle Efficiency Plan (Efficiency Plan) that identifies the  
4 specific measures that construction contractors will implement as part of construction will be  
5 prepared by a qualified professional. Performance standards include those required by the  
6 California Code of Regulations, Title 13 related to heavy-duty vehicle use such as Section 2182  
7 for smoke opacity standards, Section 1956 for exhaust and emission standards, Section 2449 for  
8 general use of off-road diesel fueled fleets, and Section 2183 for regular inspections of emissions  
9 control system on heavy-duty vehicles. The standards included in these regulations ensure that  
10 construction equipment and vehicles are maintained in good working order, are regularly tested,  
11 use clean fuels, and overall do not result in inefficient energy use. These measures will increase  
12 the efficient use of construction equipment and vehicles to the maximum extent feasible. The  
13 Efficiency Plan will be submitted to FWA and Reclamation for review and approval at least 30  
14 days prior to the beginning of construction activities. Such measures will include but not be  
15 limited to the following:

- 16 • Procedures to ensure that all construction equipment is properly maintained (e.g., ensure  
17 that excavators or wheel loaders are not carrying buckets so large that they can cause the  
18 vehicle to drag and burn excess fuel)
- 19 • Requirement to provide options for worker carpooling
- 20 • A commitment to use existing electricity sources where feasible (for example pumps for  
21 dewater wells during construction) rather than using diesel-powered generators
- 22 • Requirement to use light-emitting diodes (LEDs) for any construction lighting needs
- 23 • Identification of procedures (including routing of haul trips) that will be followed to  
24 ensure that all materials and debris hauling is conducted in a fuel-efficient manner

25